

TORILAVA / MATERIAALITOIMITTAJAT ALIHANKKIJAT

Foundation:

- Foundation I-joist > on process / Nopan Metalli
- Terrace footing > standard footing from K-Rauta

Deck:

- Deck frame > at Paja
- Deck panels > ordered delivery at week 19 (next week) / Kuhmo Oy
- Screws > from Wurth

Frame

- GL columns > ordered, delivery to Kuhmo May 22 / Versowood
- GL components > on process / Versowood
- Screws > Rothoblaas

Roof

- elements > ordered, delivery to Kuhmo May 22 / Punkaharjun Puutaito
- Protan > on process
- cutter, downspout > design missing

Cladding

- panels > on process / Peltitarvike
-

Handrails

> design still missing (Nopan Metalli?)

Electricity

- design > on process / Paikallissähkö
- work > on process / Paikallissähkö

Crane

> on process / Maarakennus Heikkinen

Lifters

> on process / Ramirent?

Transport

> Peura-Trans

Accommodation

> reserved / Uljaska

Lunches

> agreement with local restaurant??